# MASSACHUSETTS DEPARTMENT OF TRANSPORTATION PAGE 1 OF 17

#### **STRUCTURES INSPECTION FIELD REPORT** BR. DEPT. NO. 2-DIST B.I.N. **ROUTINE INSPECTION** 02M 01 S-26-004 CITY/TOWN 8 -STRUCTURE NO 11-Kilo. POINT 90-ROUTINE INSP. DATE 41-STATUS A:OPEN STOCKBRIDGE S26004-02M-MUN-NBI 000.000 JUN 28, 2022 07-FACILITY CARRIED MEMORIAL NAME/LOCAL NAME 27-YR BUILT 106-YR REBUILT YR REHAB'D (NON 106) HWY GLENDALE MDL 1978 0000 0000 06-FEATURES INTERSECTED DIST. BRIDGE INSPECTION ENGINEER 26-FUNCTIONAL CLASS L. A. Briggs **Urban Minor Arterial** WATER HOUSATONIC RIVER TEAM LEADER M. P.E. McCabe 21-MAINTAINER 22-OWNER 43-STRUCTURE TYPE 505 : Prestressed Concrete Box Beam or Girders -Town Agency Town Agency Michael PE McCabe Multiple TEAM MEMBERS 107-DECK TYPE WEATHER TEMP. (air) G. A. KOTSKI, M. RANZONI 2 : Concrete Precast Panels Sunny 24°C ITEM 59 ITEM 58 ITEM 60 5 5 6 SUPERSTRUCTURE SUBSTRUCTURE DECK DEF DEF DEF 1. Abutments Dive Cur 5 S-A 1.Stringers Ν 6 1.Wearing Surface \_ a. Pedestals Ν 2.Floorbeams Ν Ν -2. Deck Condition 5 S-A b. Bridge Seats Ν н -3. Floor System Bracing Ν Ν 3.Stay in Place Forms -c. Backwalls Ν н 5 4. Girders or Beams S-A d. Breastwalls 6 6 M-P 6 4.Curbs e. Wingwalls 6 6 M-P 5. Trusses - General Ν -Ν 5.Median \_ 7 f. Slope Paving/Rip-Rap н Ν a. Upper Chords -7 Ν Ν g. Pointing -6.Sidewalks Ν b. Lower Chords h. Footings н Н Ν 7.Parapets Ν Ν Piles c. Web Members Ν -5 M-P Scour 7 н 8.Railing Ν d. Lateral Bracing k. Settlement 6 6 M-P 9.Anti Missile Fence Ν -Ν e. Swav Bracings -1 Ν Ν -Ν 10.Drainage System Ν Ν m Ν f. Portals -2. Piers or Bents 6 Ν 11.Lighting Standards -Ν q. End Posts -Ν Ν a. Pedestals 7 12.Utilities -6.Pin & Hangers Ν -Ν 6 b. Caps M-P 13.Deck Joints 5 M-P 7.Conn Plt's, Gussets & Angles Ν c. Columns Ν Ν d. Stems/Webs/Pierwalls 6 6 M-P 8.Cover Plates Ν 14. Ν e. Pointing Ν Ν 9.Bearing Devices 6 M-P 15. f. Footing н н Ν \_ -10. Diaphragms/Cross Frames Ν g. Piles Ν Ν -Ν 16. \_ 7 н h. Scour 11. Rivets & Bolts Ν --7 i. Settlement 6 -Ν s 12. Welds Ν -Ν Ν -CURB REVEAL 300 300 Ν Ν 13. Member Alignment 7 k (In millimeters) -3. Pile Bents Ν 14. Paint/Coating Ν -**APPROACHES** DEF a. Pile Caps Ν Ν Ν 15 b. Piles Ν Ν a. Appr. Pavement Condition 6 M-P c. Diagonal Bracing Ν N -Ν Year Painted 6 M-P b. Appr. Roadway Settlement d. Horizontal Bracing Ν Ν e. Fasteners Ν Ν c. Appr. Sidewalk Settlement 6 M-P -COLLISION DAMAGE: Please explain None (X) Minor ( ) Moderate ( ) Severe ( ) Ν d UNDERMINING (Y/N) If YES please explain Ν OAD DEFLECTION: Please explain **OVERHEAD SIGNS** None (X) Minor () Moderate ( (Y/N) Ν ) Severe ( ) COLLISION DAMAGE: (Attached to bridge) None (X) Minor () Moderate () Severe ( ) OAD VIBRATION: Please explain DEF None (X) Minor ( ) Moderate ( ) Severe ( ) SCOUR: Please explain a. Condition of Welds Ν -None (X) Minor () Moderate () Severe ( )

Any Fracture Critical Member: (Y/N)

Ν

Any Cracks: (Y/N)

I-60 (Dive Report): 6 I-60 (This Report): 09/09/2021

93B-U/W (DIVE) Insp

Ν

Ν

-

-

N=NOT APPLICABLE H=HIDDEN/INACCESSIBLE

Ν

6

b. Condition of Bolts

c. Condition of Signs

PAGE 2 OF 17

CITY/TOWN B.I.1 STOCKBRIDGE 02				N. <b>M</b>	BR. DEPT. NO.         8STRUCTURE NO.         INSPECT           S-26-004         S26004-02M-MUN-NBI         JUN			INSPECTIC JUN 2	TION DATE 28, 2022						
TT	7M 61						TEM 36 TRAFFIC SAF	FETY			Γ,	ACCESSIB	ILITY	(Y/N	J/P)
					7			36	COND	DEF	1	ACCESSID		Needed	Used
СНА СНА	NNE. NNE	L & I PRATECTION	v			Α.	Bridge Railing	0	5	M-P		Lift Bucket		N	N
СПА			v			В.	Transitions	0	5	M-P		Ladder		Р	Ν
			Dive	Cur	DEF	C.	Approach Guardrail	1	5	M-P		Boat		Р	Ν
1.Ch	annel	Scour	7	Н	-	D	Approach Guardrail Ends	0	7	-		Waders		Р	Ν
2.Em	bankn	nent Erosion	8	7	-	WE	EIGHT POSTING	Not A	pplicab	ole X		Inspector 50		Y	Y
3.Del	bris		6	6	M-P		Н	3	3S2 S	ingle		Rigging		Ν	N
4.Veç	getatio	n	8	7	-	Ac	ctual Posting N	Ν	Ν	Ν		Staging		N	N
5.Uti	lities		Ν	Ν	-	Re	ecommended Posting N	N	N	Ν		Traffic Contr	ol	Y	Y
6.Rip	-Rap/	Slope Protection	7	7	-	Wa	aived Date: 00/00/0000 E		ate: 0	0/00/0000	ŀ	RR Flagger		N	N V
7.Aa	aradat	ion	7	н	-		At bridge	;	Other	Advance	ŀ	Othory		-	
8 Fer	nder S	vstem	N	N		Sig	gns In Place	W	E	W	ŀ	Other:		N	N
0.1 01		yotom				NR	= Yes,N=No, R=NotRequired)				L				
						Leg Vis	gibility/ sibility				1	FOTAL HO	OURS		60
						CLH	EARANCE POSTING	N in	ft	S in meter		PLANS	(Y/N	1):	Y
STRE	AM FL	OW VELOCITY:				Act	tual Field Measurement	0		0		$(\mathbf{V},\mathbf{C},\mathbf{R}_{i})$	(¥/N):	N	
Tidal (	) High	n ( ) Moderate (X) L	ow (	) Nor	ne ( )	Pos	osted Clearance	0	Ac	<b>0</b>			(1/1).	IN	
ITEM 61	(Dive R	eport): 7 ITEM 61	(This	Repo	rt): <b>7</b>	Sig	gns In Place N =Yes N=No	S	N	S					
93b-L	J/W IN	<b>SP. DATE:</b> 09	/09/	2021	1	NR Leo Vis	R=Not Required) gibility/ sibility				5	List of field tes Sounding	ts performed:	f	
RATI	NG										s	please give pr	iority:		
Rating	g Repo	rt (Y/N): <b>Y</b>				Reco	commend for Rating or Rera	ting (Y/	/N):	<b>Y</b> ню	GH	( ) MEDIUM (	) LOW (	)	
Date:	(	02/10/2003				REA	ASON: Rating currently as	ssigned	d / und	er review.					
In 1 58: <b>6</b>	ispecti 5 I 59	on data at time of e : <b>6</b>   60: <b>7</b> Da	xistir te :0	ng rat 15/02	ting /2002										
							CONDITION PA	TING	CIII		. 14 .		and 61)		
	CODE	CONDITION							r GUI	(For	r ite	ems 58, 59, 60 a	and 61)		
	N	NOT APPLICABLE													
G	9	EXCELLENT	E	xcellen	t condition.										
G	8	VERY GOOD	N	o probl	lem noted.										
G	7	GOOD	S	ome m	inor probler	ns.									
F	6	SATISFACTORY	S	tructura	al elements	show s	some minor deterioration.								
F	5	FAIR	A	ll prima	ary structura	l eleme	ents are sound but may have minor sec	tion loss,	cracking,	spalling or scour.					
P	4	POOR	A	dvance	ed section lo	ss, det	terioration, spalling or scour.	oted prim	any etruct	ural componente	1.00	al failures ara pas	sible Estique en	acke	
Р	3	SERIOUS	in	steel o	or shear cra	cks in c	concrete may be present.		ary suucli	arar components.		an andres are pos	augue Cla	6/104	_
С	2	CRITICAL	A	dvance emoved	ed deteriora substructu	tion of p re supp	primary structural elements. Fatigue cra port. Unless closely monitored it may be	acks in ste e necessa	el or shea ry to close	ar cracks in concre the bridge until co	te n orre	nay be present or ective action is take	scour may have en.		
С	1	"IMMINENT" FAILURE	MB	lajor de ridge is	eterioration of s closed to t	or section raffic bu	ion loss present in critical structural com out corrective action may put it back in lig	ponents of the service	or obvious e.	s vertical or horizor	ntal	movement affection	ng structure stabl	lility.	
	0	FAILED	0	out of se	ervice - bey	ond cor	rrective action.								
			_				<b>DEFICIENCY REP</b>	ORTI	NG G	UIDE					,
DEFI	CIENC	Y: A defect in a stru	icture	that re	quires corre	ctive ad	action.								
CATE	GORI	ES OF DEFICIENC	IES	:											
M= N	1inor E	eficiency - Deficiencies holes, Minor	which a corrosid	are mino on of ste	r in nature, ge el, Minor scou	nerally d iring, Clo	do not impact the structural integrity of the bridg ogged drainage, etc.	e and could	easily be re	epaired. Examples incl	lude	but are not limited to	: Spalled concrete, N	Ainor pot	
S= Se	vere/M	ajor Deficiency - De	ficienci	ies whicl rebars, (	h are more ex Considerable :	tensive ir settlemer	in nature and need more planning and effort to r ent, Considerable scouring or undermining, Mod	epair. Exam erate to ext	nples include ensive corro	e but are not limited to osion to structural stee	o: Mo el wit	oderate to major deter th measurable loss of	ioration in concrete, section, etc.	Exposed	land
C-S=	Critica	l Structural Deficie	ncy -	A defi	iciency in a str	uctural e	element of a bridge that poses an extreme unsa	ife condition	due to the	failure or imminent fail	lure	of the element which	will affect the structu	ural integr	rity
С-Н=	Critic	al Hazard Deficienc	<b>y</b> -	of the A deficie include I etc.	e priage. ency in a comp but are not lim	onent or ited to: L	or element of a bridge that poses an extreme ha Loose concrete hanging down over traffic or pe	zard or unsa destrians, A	afe conditior hole in a sic	n to the public, but doe dewalk that may cause	es no e inju	ot impair the structura uries to pedestrians, N	I integrity of the brid Aissing section of bri	ge. Exam idge railin	ples g,
URG	ENCY	OF REPAIR:													
I = Im	mediate	- [Inspector(s) immedia	tely cor	ntact Dis	trict Bridge In	spection	Engineer (DBIE) to report the Deficiency and to	o receive fui	rther instruc	tion from him/her].					
A = AS P = P	SAP-	[Action/Repair should	be initia	ated by	District Mainte	nance E	Engineer or the Responsible Party (if not a State	e owned brid	ige) upon re	eceipt of the Inspection	n Re	port].			
r	ioi iuze-	Lonali be prioritized by	บารแก่ต	n wante	manue Engiñe	or or the	e responsible i arty (il not a state owned Dridgi	, and repai	is made wh	ion runus anu/or manp	JUWE	avaliduiej.			

CITY/TOWN	B.I.N.	BR. DEPT. NO.	8STRUCTURE NO.	INSPECTION DATE
STOCKBRIDGE	02M	S-26-004	S26004-02M-MUN-NBI	JUN 28, 2022

# **BRIDGE ORIENTATION**

Glendale Middle Road travels east and west. The Houstatonic River flows from north to south. This two span structure consists of ten simply supported prestressed concrete butted box beams per span, which act as the deck, with an asphalt wearing surface. The spans are numbered from west to east and the beams and bays are numbered as shown in sketch 1, in accordance with the plans and the pending 2019 Rating Report. See sketch 1 and photos 1 & 2.

# ITEM 58 - DECK

# Item 58.1 - Wearing Surface

The wearing surface has widespread sealed mapcracking. Along the longitudinal beam joints, there are sealed reflective cracks. See photo 3.

Along both curbs, there is a buildup of dirt, debris, and vegetation.

Predominantly in the wheel tracks, there are patched areas, up to 3' long x 12" wide.

Along the deck joints, there are potholes and patches, full length of the joint armor. See photo 4.

In span 2, at 6' from the north curb, there is are potholes along a reflective crack, approximately 20' long x up to 3' wide x 3" deep.

# Item 58.2 - Deck Condition

Refer to Item 59.4 - Girders or Beams.

# Item 58.4 - Curbs

Both curbs have random areas of missing mortar at the joints.

# Item 58.6 - Sidewalks

At 10' from the west end, there is a transverse construction joint with efflorescence.

# Item 58.8 - Railing

Both railings have random loose panels of balusters, with some that swing outward.

# North Railing

At the second post west of the pier, there is a missing anchor bolt and minor traffic scrapes.

# Item 58.12 - Utilities

The utility supports in span 2, between beams 10 and 20, have man-made bird habitats.

# Item 58.13 - Deck Joints

All deck joint seals are partially covered with sand and debris. At random areas, the seals are pulling away from the armor and depressed. See photo 4 & 5.

The steel armoring angles at the deck joints have areas of gouging and plow damage. See photos 4 & 5.

# **APPROACHES**

# Approaches a - Appr. Pavement Condition

In both approaches, there is widespread sealed mapcracking.

STOCKBRIDGE	02M	S-26-004	S26004-02M-MUN-NBI	JUN 28, 2022
CITY/TOWN	B.I.N.	BR. DEPT. NO.	8STRUCTURE NO.	INSPECTION DATE

Along the deck joints, there is concentrated cracking and patched potholes.

#### Approaches b - Appr. Roadway Settlement

In both approaches, along the south curb, the roadway scuppers are approximately 4" lower than the roadway. See photo 6.

#### Approaches c - Appr. Sidewalk Settlement

The north sidewalk, at both the east and west ends, has settlement up to 1-1/2". See photo 7.

# **ITEM 59 - SUPERSTRUCTURE**

#### Item 59.4 - Girders or Beams

In both spans, between beams 8 & 9 and 17 & 18, the post tensioning strands are rusted with varying degrees of delamination. There is rust staining leaching from these longitudinal joints.

<u>Span 1</u>

Beam 1

On the north face, over the pier, there is rust staining and heavy efflorescence from the cold joint and deck joint armor.

At the north face, there are minor hairline cracks near the utility brackets.

Beam 2

At 15' from the pier, along the south edge, there is a longitudinal crack, 24" long x 0.06" wide, with a portion of the edge hollow.

Beam 3

At midspan, there is a longitudinal hairline crack, 60" long, with efflorescence.

Beam 7

At the west abutment, there is a spall with one exposed stirrup and one exposed prestressing strand, 72" long x 9" wide x 2" deep, with hollow areas surrounding the spall.

At 20' from the west abutment, there is a spall with one exposed stirrup and one exposed prestressing strand, 60" long x up to 12" wide x up to 3" deep. See photo 8.

At 30' from the pier, there is a spall, 18" long x 5" wide x 1" deep, with an adjacent hollow area, 18" long x 12" wide. See photo 8.

Beam 8

Beams 8 & 9 have rust staining surrounding the beam drains.

At the west abutment, there are two cover spalls, up to 8" diameter x 1" deep, with exposed stirrups.

At 20' from the west abutment, along the north edge, there is a spall with two exposed prestressing strands, 60" long x 15" wide x 2" deep, with adjacent hollow areas. See photo 8.

At 32' from the pier, along the north edge, there is a spall with four exposed prestressing strands, 10' long x 22" wide x up to 3" deep. See photo 8.

CITY/TOWN	B.I.N.	BR. DEPT. NO.	8STRUCTURE NO.	INSPECTION	DATE				
STOCKBRIDGE	0210	S-26-004	S26004-02M-MUN-NBI	JUN 28,	2022				
At 30' from the pier, along the south edge, there is a spall with three exposed prestressing strands, 36" long x 15" wide x 3" deep. See photo 8.									
At 20' from the pier, along the north edge, there is a spall with four exposed prestressing strands, 11' long x up to 20" wide x up to 5" deep. See photo 8.									
At the pier, there is a spall with an exposed stirrup, 10" diameter x 1/2" deep. This spall is partially hidden by the pier seat.									
Beam 9 On the south face of the beam, t	there is	a horizontal hair	line crack, full length.						
At the west abutment, there is a	spall w	ith an exposed s	tirrup, 10" diameter x 1/2" deep.						
Over the pier, the end of the beat concrete has extensive rust stain	am is sp ning. S	alled, 6" long x 1 ee photo 9.	10" high x up to 9" wide x 2-1/2"	deep. The rema	aining				
Span 2									
Beam 10 On the north face, over the pier, joint.	there is	s rust staining an	d heavy efflorescence from the	cold joint and de	ck				
On the north face, surrounding r	nany of	the utility bracke	ets, there are minor hairline crac	ks.					
Beam 12 At 28' from the east abutment, a prestressing tendon, 24" long x	long the 9" wide	e north edge, the x 1" deep.	ere is a spall with one exposed a	nd severed					
Beam 15 Starting at the pier, there is a sp deep. Three of the strands are s	all with severed	six exposed pres I. See photos 10	stressing strands, 35' long x up t ) & 11.	to 22" wide x up	to 4"				
Beam 16 At the pier, there is a spall with c	one exp	osed prestressin	ng strand, 12" diameter x up to 1	" deep.					
At 20' from the east abutment, a efflorescence, 6' long.	long the	e north edge, the	ere is an area of hairline longitud	inal cracking wit	h				
Beam 17 Beams 17 & 18 have rust stainir	ng surro	ounding many of	the beam drains.						
Near the pier, there is a hollow a	area, 20	" long x up to 10	" wide.						
At 30' from the east abutment, the Adjacent to the cracking is a hole	here is a low are	an area of longitu a, 6" wide.	udinal hairline cracking with efflo	rescence, 6' lon	g.				
At 20' from the east abutment, the	nere are	two spalls with	exposed stirrups, up to 12" diam	neter x 1/2" deep	).				
Near the east abutment, there is portion of the drain is deteriorate	a spall ∋d.	surrounding a b	eam drain, 16" diameter x 1/2" c	leep. The plasti	С				

CITY/TOWN	B.I.N.	BR. DEPT. NO.	8STRUCTURE NO.	INSPECTION DATE
STOCKBRIDGE	02M	S-26-004	S26004-02M-MUN-NBI	JUN 28, 2022

At the east abutment, there is an area of longitudinal hairline cracking with efflorescence, 36" long. Adjacent to the cracking is a hollow area, 6" wide.

Beam 18

The bottom face is discolored with rust staining, full length.

Beam 20

On the south face, there is a longitudinal hairline crack, full length.

# Item 59.9 - Bearing Devices

At the pier, under beam 18, the spalled section of pier is undermining the bearing pad, 2" long x 2" wide. See photo 9.

Bearing 19, at the pier, and bearing 20, at the east abutment, are bulged.

# **ITEM 60 - SUBSTRUCTURE**

# Item 60.1 - Abutments

# Item 60.1.b - Bridge Seats

The bridge seats are hidden by design, with the exception of the small portions near the cheekwalls.

At the northwest corner, there is heavy vegetation growth on the bridge seat.

# Item 60.1.c - Backwalls

The backwalls are hidden by design except at the utility bays, which have bricks.

# Item 60.1.d - Breastwalls

Both breastwalls have random cracking, up to 1/16" wide, with some areas of efflorescence. Also, at and below the waterline, there is minor abrasion.

# East Abutment

At the north end, near the top, there is an area of moderate mapcracking, approximately 5' square.

In the south half, along the top, there are several spalls with exposed rebar, up to 24" long x 12" high x 1" deep. Also, in this area, there are vertical cracks, 1/16" wide x full height.

Near the southeast wingwall, there is a spall, 4" diameter x 3" deep.

# West Abutment

In the south half, along the top, there is a horizontal crack with several spalls with exposed rebar, up to 36" long x 12" high x 2-1/2" deep. See photo 12.

Adjacent to the southwest wingwall, there is a spall, 8" wide x up to 9" high x 1-1/2" deep.

# Item 60.1.e - Wingwalls

The northeast, southeast, northwest, and southwest wingwalls have random minor cracking. Also, there is moderate vegetation growth.

At and below the waterline, there is minor abrasion.

STOCKBRIDGE	02M	S-26-004	S26004-02M-MUN-NBI	JUN 28, 2022
CITY/TOWN	B.I.N.	BR. DEPT. NO.	8STRUCTURE NO.	INSPECTION DATE

Refer to Item 60.1.k - Settlement.

# Item 60.1.f - Slope Paving/Rip-Rap

The rip-rap is hidden due to the depth of the water.

#### Item 60.1.h - Footings

The footings are hidden by design.

#### Item 60.1.j - Scour

The scour is hidden due to the depth of the water. Refer to the Routine Underwater Inspection Report, dated 9/9/2021.

#### Item 60.1.k - Settlement

The southeast, southwest, northeast, and northwest wingwalls have evidence of settlement. The following measurements were taken at the construction joints:

Northwest, 1.5" open, 1" vertical, and leaning 1/2"

Southwest, 1.25" open, 1" vertical, and leaning 3-1/2"

Northeast, 1-1/2" open

Southeast, 1-3/4" open

# Item 60.2 - Piers or Bents

#### Item 60.2.b - Caps

The cap portion of the pier has random cracking with some efflorescence and rust staining, up to 1/16" wide.

On the west face, at the south end, there are several spalls, up to 24" long x 6" high x 2" deep.

On the south face, there is a spall, up to 36" long x 18" high x 5" deep. A portion of the spall is undermining the bearing for beam 18, 2" long x 2" wide. The remaining concrete has severe mapcracking with efflorescence. See photo 9. Refer to Item 59.9 - Bearing Devices.

#### Item 60.2.d - Stems/Webs/Pierwalls

Both faces of the pier have random cracking with rust staining and efflorescence, up to 1/16" wide. See photo 13.

At and below the waterline, there is minor abrasion, full length.

At the south end of the pier, near the waterline, there is a spall, 39" high x 12" wide x 3" deep.

On the west face, in the south half, there are several areas of cracking with spalls, up to 24" wide x 48" high.

On the east face, along the center construction joint, there is a spall, 14" wide x 24" high x 1" deep. See photo 13.

On the east face, at the south end, there is a cracked and hollow area with rust staining, 3' wide x nearly full height. See photo 13.

			I	PAGE 8 OF 17
CITY/TOWN STOCKBRIDGE	B.I.N. <b>02M</b>	BR. DEPT. NO. <b>S-26-004</b>	8STRUCTURE NO. <b>S26004-02M-MUN-NBI</b>	INSPECTION DATE JUN 28, 2022
		REMA	RKS	I
Item 60.2.f - Footing				
The footings are hidde	n by design.			
Refer to the Routine U	nderwater Inspe	ction Report, date	ed 9/9/2021.	
Item 60.2.h - Scour	ie to the denth o	f the water		
Defer to the Doutine L		ation Deport date		
Relef to the Routine U	nderwater inspe	clion Report, date	20 9/9/2021.	
ITEM 61 - CHANNEL	AND CHANNEL	PROTECTION		
Item 61.1 - Channel S The channel scour is h	idden due to the	e depth of the wat	er.	
Refer to the Routine U	nderwater Inspe	ction Report, date	ed 9/9/2021.	
<u>Item 61.3 - Debris</u> The debris is hidden d	ue to the depth c	of the water.		
Refer to the Routine U	nderwater Inspe	ction Report, date	ed 9/9/2021.	
Item 61.7 - Aggradation The aggradation is hid	<u>on</u> den due to the d	epth of the water		
Refer to the Routine U	nderwater Inspe	ction Report, date	ed 9/9/2021.	
TRAFFIC SAFETY				
Item 36a - Bridge Rai The bridge railings cor Railing.	<b>ling</b> nsist of type AL-3	rails, not tied into	o the blunt concrete end posts. F	Refer to Item 58.8 -
Item 36b - Transitions The transitions consist on timber posts with tir	s of nested steel mber blockouts, s	W-beam panels, t spaced at 3'.	tied into the blunt concrete end p	osts, and mounted
The timber posts and t	olockouts have w	videspread rot, ch	ecking, and splitting. See photo	7.

# Item 36c - Approach Guardrail

The approach guardrail consists of single steel W-beam panels mounted on timber posts with timber blockouts, spaced at 6'.

The timber posts and blockouts have widespread rot, checking, and splitting. See photo 7.

# Item 36d - Approach Guardrail Ends

The southwest approach guardrail has a buried end swept away from traffic.

The southeast, northeast, and northwest approach guardrails have steel terminal ends, swept from traffic.

CITY/TOWN		B.I.N.	BR. DEPT. NO.	8STRUCTURE NO.	INSPECTION DATE					
STOCKBRIDGE		02M	S-26-004	S26004-02M-MUN-NBI	JUN 28, 2022					
			REMA	RKS						
The northeast steel terminal end has been replaced since the previous Routine Inspection Report. See photo 14.										
Sketch / Pho	to Log									
Sketch 1 :	Framing Plan.									
Photo 1 :	General topside, le	ooking	west.							
Photo 2 :	Typical underside,	, lookir	ng west (span 2 s	hown).						
Photo 3 :	General overview	of the	wearing surface,	looking west.						
Photo 4 :	Patches and pothe	oles al	ong the pier joint	armor.						
Photo 5 :	Dirt and debris in t	n the east joint. Note the damaged seal at the south end. Also, note the								
	patches and pothe	oles alo	ong the armor.							
Photo 6 :	Low scupper in the	the east approach, along the south curb. Also, note the rot visible on the top of								
	the transition and	approa	ach guardrail pos	ts.						
Photo 7 :	Northeast approac	ch side	walk settlement.							
Photo 8 :	Beams 7 & 8 spall	ling, lo	oking west. Note	the exposed prestressing stra	ands.					
Photo 9 :	Spalling on the so	uth fac	ce of the pier cap.	Also, note the end spalling o	f beam 9 and the					
	undermining of be	earing ?	18.							
Photo 10 :	Overall view of spa	alling i	n beam 15, lookii	ng west.						
Photo 11 :	Close view of the	expose	ed prestressing s	trands in beam 15 (typical).						
Photo 12 :	Cracking, rust stai	ining, s	spalls along the to	op of the west abutment, south	ı half.					
Photo 13 :	Overall view of the	e pier,	east face.							
Photo 14 :	New approach gua	ardrail	end treatment at	the northeast corner.						



CITY/TOWN Stockbridge	B.I.N. <b>02M</b>	BR. DEPT. NO. <b>S-26-004</b>	8STRUCTURE NO. S26004-02M-MUN-NBI	INSPECTION DATE JUN 28, 2022
	·	РНО	TOS	
			and the second	E.
	La sta			
				1
1				
in the second second			A DESCRIPTION OF THE OWNER OWNER OF THE OWNER OWNER OF THE OWNER	Sector Sector
State of the second	1			
_				
	1	1	7	
			he have a second	
	1/1		, , , , , , , , , , , , , , , , , , , ,	

Photo 1: General topside, looking west.





CITY/TOWN	B.I.N.	BR. DEPT. NO.	8STRUCTURE NO.	INSPECTION DATE
STOCKBRIDGE	02M	S-26-004	S26004-02M-MUN-NBI	JUN 28, 2022
		РНО	TOS	
8 6.00				
	Section Property			and the
	Contraction and			Sector Carlos
	ALL DESCRIPTION OF THE OWNER OF T	Reality Contraction	1 Blocks	A REAL FRANCE
	Like and		ALS DETA	L.
	- Con		ASS AND Y	
	and the		KARE	and a start of the
		NP		
20	Topland	27520	and a	
			JOR ALL	
	Section -			
			A Carter	
	Contractor of the	A X		
	A the second second		A Charles	
	a a far	the I fell a		
		1 1 1 E		
27	A MAR			
	her here.	• · · / · · · · ·		

Photo 3: General overview of the wearing surface, looking west.





CITY/TOWN	B.I.N.	BR. DEPT. NO.	8STRUCTURE NO.	INSPECTION DATE
	02M	S-26-004	S26004-02M-MUN-NBI	JUN 28, 2022
		РНО	TOS	
A REAL PROPERTY OF			The local section of the section of	h
	A martin land	and the second shares and the	al e la serie	
	24		Designed and the second	
	and	ZUSTUP I	34	
	and a second second		A RUSSER	
	See of			
			SAV -	
			MAL A	
	A CONTRACTOR		THE ARE	
1				
			-U.S. Aller Mark	
	a fall of			
	Khiles			
		AD P P		
	52			

Photo 5: Dirt and debris in the east joint. Note the damaged seal at the south end. Also, note the patches and potholes along the armor.



Photo 6: Low scupper in the east approach, along the south curb. Also, note the rot visible on the top of the transition and approach guardrail posts.

CITY/TOWN STOCKBRIDGE	B.I.N. <b>02M</b>	BR. DEPT. NO. <b>S-26-004</b>	8STRUCTURE NO. <b>\$26004-02M-MUN-NBI</b>	INSPECTION DATE
		РНО	TOS	
	A start and a			
		2.		
	AL.	11		1.1
A	- / 24	6		
				0.0
	f.			

Photo 7: Northeast approach sidewalk settlement.



Photo 8: Beams 7 & 8 spalling, looking west. Note the exposed prestressing strands.

CITY/TOWN Stockbridge	B.I.N. <b>02M</b>	BR. DEPT. NO. <b>S-26-004</b>	8STRUCTURE NO. S26004-02M-MUN-NBI	INSPECTION DATE JUN 28, 2022
		РНО	TOS	
			181	

Photo 9: Spalling on the south face of the pier cap. Also, note the end spalling of beam 9 and the undermining of bearing 18.





CITY/TOWN	B.I.N.	BR. DEPT. NO.	8STRUCTURE NO.	INSPECTION DATE			
STOCKBRIDGE	02M	S-26-004	S26004-02M-MUN-NBI	JUN 28, 2022			
		РНО	TOS				
41		A AND	ST K- AND AL				
	A for the second second		The second dist				
2				ANT IN THE REAL OF			
	Stat I						
1000	Carle Al						
-	A CONTRACTOR						
	1928 1 91						
No.34							
and the second s			NE STA	14.5			
		A STATE OF		and the second se			
	21 91 91 91 10 10 20		5 - 5 - 8 - 1 -	The state of the s			
		ALL CAL					
			State State	Rest .			
		y de la l		and the second sec			
				and the second s			
		State -					
100 C		35					

Photo 11: Close view of the exposed prestressing strands in beam 15 (typical).



Photo 12: Cracking, rust staining, spalls along the top of the west abutment, south half.

CITY/TOWN STOCKBRIDGE	B.I.N. <b>02M</b>	BR. DEPT. NO. <b>S-26-004</b>	8STRUCTURE NO. S26004-02M-MUN-NBI	INSPECTION DATE JUN 28, 2022
		РНО	TOS	<b>I</b>
		1 and 1		- 1 A
				1000
			A IT -	
1000		-	Minana and Andrews	
			The second secon	
		ALL COMPANY AND A	TOTAL AND	ALL CONTRACTOR
	Contraction of the	ALC: NO	and en	Service Service
			AND IN MARKED AND AND AND AND AND AND AND AND AND AN	The second s
	15		and the second	
				and the second se
1				

Photo 13: Overall view of the pier, east face.



